

BOSTON WATER & SEWER COMMISSION SOUTH BOSTON SEWER SEPARATION PROJECT Contract No. 21-309-012 CWSRF NO. 7012



Report for September 1 through September 30, 2024

OVERALL PROJECT UPDATE

The Boston Water and Sewer Commission's South Boston Sewer Separation Project involves separating the combined sewer system in South Boston. The purpose of this project is to reduce pollution levels in Boston Harbor by substantially decreasing the number and volume of Combined Sewer Overflows into Fort Point Channel and Boston Harbor. The separation project is being undertaken by the Commission.

The South Boston Sewer Separation Project encompasses an area roughly delineated by Interstate 93 to the west, West Broadway, and West Second Street to the north and east, G Street to the east, and Devine Way to the south. Land use in the project area is characterized by residential neighborhoods; light industrial and large commercial buildings and complexes; small business and retail districts; civic, cultural, and educational facilities; and transportation-related sites.

CONTRACT 2 UPDATE THROUGH SEPTEMBER 30, 2024

Over the month of September, the contractor worked with one crew and completed drain, catch basin tie-ins, at all cross street tie-ins, and sewer installation on D Street from West Ninth Street to West Seventh Street, installed sewer on West Eighth Street towards E Street, set temporary water bypass on West Eighth Street, and on D Street from West Seventh Street to Old Colony, and installed water connection on West Ninth Street at D Street.

ONGOING AND UPCOMING WORK

The contractor will install watermain on West Eight Street from D Street to E Street before commencing watermain replacement on D Street from West Seventh Street to Old Colony Avenue.



Temporary Paving Sewer and Drain Trench on D Street from Baxter Street to West Seventh Street



Temporary paving of D Street at West Eighth Street



INSTALLATION OF NEW STORM DRAINS, SANITARY SEWERS, AND WATER MAINS IN SOUTH BOSTON – CONTRACT 2



Contractor: Fed. Corp., Dedham, Massachusetts Status as of September 30, 2024 Contract No. 21-309-012 CWSRF NO.7012

MAJOR PROGRESS ITEMS – LINEAR FEET (LF) AND % INSTALLED TO DATE

12" – 48" Drain	3567 LF	57.29%
10" - 24" Sewer	4610 LF	66.62%
4" – 20" Water Main	7990 LF	68.61%

SCHEDULING SUMMARY

Notice to Proceed: 09/11/2023 Work Commenced: 09/12/2023 Anticipated Completion Date: 04/06/2026

SCHEDULE ASSESSMENT

The contractor has completed 207 of the contracted 400 working days and 48.25% of time remaining.

PUBLIC AFFAIRS: COMPLAINTS RECEIVED VIA EMAIL AND PHONE (PROJECT TOTAL)

Project Total	17
Other	7
Damage	4
Noise/dust/debris	0
Sewer break/back up	0
Loss/discoloration of water, or low pressure	4
Parking/access	2

PUBLIC AFFAIRS: CALLS REGARDING OTHER UTILITIES' WORK OR FACILITIES' ACTIVITIES

Parking/access and other issues	1
Other Total	1

SAFETY

Incidents reported to-date	^
Incidents reported this period	0



Temporary Water Bypass West Eighth Street

Email: sbss@bwsc.org