

**August UPDATE**

**Contractor: D'Allessandro Corp.**

**Contract NO. 15-309-007**

**Work completed in July 2017:**

<b>Hanover Avenue</b>	<b>Completed</b>
<b>North Street</b>	<b>173 ft of 12 inch DICL Water Installed</b>
<b>Richmond Street</b>	<b>149 ft of 12 inch DICL Water Installed</b>
<b>Snow Hill Street</b>	<b>139 ft of 15 inch PVC Sewer Installed</b>
	<b>150 ft of 12 inch DICL Water Installed</b>
<b>Sun Court Street</b>	<b>Completed</b>

**Upcoming Work in July 2017:**

<b>Baldwin Place</b>	<b>Begin Water Installation</b>
<b>Jerusalem Place</b>	<b>Begin Water Installation</b>
<b>North Street</b>	<b>Continue Water Installation</b>
<b>Richmond Street</b>	<b>Continue Water Installation</b>
<b>Snow Hill Street</b>	<b>Continue Water &amp; Sewer Installation</b>



**Water and Sewer Installation  
Sun Court Street**



**New Catch Basin and Water Main  
Snow Hill Street**

**Construction Contacts**

**For Additional Information contact:**

**Commission:**

Director of Construction:	Irene McSweeney	617-989-7447
Project Engineer:	Chris Dzidek	617-989-7453
Inspector: (Snow Hill Street)	Mike Kenney	617-483-0150
Inspector: (Richmond St)	Rich Petrillo	617-828-5241

**Contractor: D'Allessandro Corp**

Project Manager	Derek Grossi	508-559-6400
-----------------	--------------	--------------

**24/7 Emergency:**

BWSC	617-989-7000
------	--------------

We appreciate your patience and cooperation  
as we complete this difficult work.

**THE FOLLOWING PROVIDES AN UPDATE OF COMPLETED WORK AND WORK REMAINING:**

**Completed Liner Work**

<b>Limits</b>		<b>Date Completed</b>	<b>Scope</b>
North Square	North Street to Prince Street	2/6/17	12" CS
North Street	Richmond Street to Sun Court Street	2/21/17	24" CS

**Completed Relay Work**

<b>Limits</b>		<b>Date Completed</b>	<b>Scope</b>
North Square	North Street to Prince Street	12/1/16	12" CS
North Street	Richmond Street to Sun Court Street	1/18/17	18" CS
Sheafe Street	Snow Hill to Building #24	1/20/17	15" CS
Richmond Street	Hanover Street to Fulton Street	3/22/17	15" CS
Hanover Street	Charter Street and Hanover Avenue	4/20/17	16" WM
Hull Street	Snow Hill to Salem Street	5/4/17	15" CS
Hanover Avenue	Hanover Street to North Street	7/27/17	12" CS, 8" WM
Sun Court Street	Moon Street to North Street	8/1/17	12" CS, 8" WM

**Water, Drain, Sewer Installation**

**Remaining Relay Work**

<b>Limits</b>		<b>Projected Completion</b>	<b>Scope</b>
Baldwin Place	Salem Street to End	Sept 2017	8" WM
Jerusalem Place	Salem Street to End	Sep 2017	6" WM
North Street	Richmond Street to Sun Court Street	Aug 2017	12" WM
Richmond Street	Hanover Street to Fulton Street	Sept 2017	8" WM, 12" WM
Snow Hill Street	Hull Street to Prince Street	Aug 2017	10" CS, 15" CS 12" WM

**Remaining Liner Work**

<b>Limits</b>		<b>Projected Completion</b>	<b>Scope</b>
North Street	Richmond Street to Sun Court Street	Sept 2017	12" CS
Sheafe Street	Snow Hill to Building #24	Sept 2017	20" CS

CS = Combined Sewer  
WM = Water Main