

JULY UPDATE

Contractor: D'Allessandro Corp.

Contract NO. 15-309-007

Work completed in June 2017:

Hanover Avenue	217 ft of 12 inch PVC Sewer Installed
	212 ft of 8 inch DICL Water Installed
North Street	48 ft of 12 inch DICL Installed
Richmond Street	93 ft of 8 inch DICL Water Installed
Snow Hill Street	Bypass installed

Construction was shut down the week of June 17th due to Sail Boston-Tall Ships

Upcoming Work in July 2017:

Hanover Avenue	Complete Water & Sewer Installation
	Restoration of Curb & Sidewalk
Richmond Street	Continue Water Installation
Snow Hill Street	Begin Water & Sewer Installation
Sun Court Street	Begin Water & Sewer Installation



Nearing Completion of Water Main Installation
Hanover Avenue



Reconnecting Sewer Laterals
Hanover Avenue

Construction Contacts

For Additional Information contact:

Commission:

Director of Construction:	Irene McSweeney	617-989-7447
Project Engineer:	Chris Dzidek	617-989-7453
Inspector: (Snow Hill Street)	Mike Kenney	617-483-0150
Inspector: (Richmond St)	Rich Petrillo	617-828-5241

Contractor: D'Allessandro Corp

Project Manager	Derek Grossi	508-559-6400
-----------------	--------------	--------------

24/7 Emergency:

BWSC	617-989-7000
------	--------------

We appreciate your patience and cooperation as we complete this difficult work.

THE FOLLOWING PROVIDES AN UPDATE OF COMPLETED WORK AND WORK REMAINING:

Completed Liner Work

Limits		Date Completed	Scope
North Square	North Street to Prince Street	2/6/17	12" CS
North Street	Richmond Street to Sun Court Street	2/21/17	24" CS

Completed Relay Work

Limits		Date Completed	Scope
North Square	North Street to Prince Street	12/1/16	12" CS
North Street	Richmond Street to Sun Court Street	1/18/17	18" CS
Sheafe Street	Snow Hill to Building #24	1/20/17	15" CS
Richmond Street	Hanover Street to Fulton Street	3/22/17	15" CS
Hanover Street	Charter Street and Hanover Avenue	4/20/17	16" WM
Hull Street	Snow Hill to Salem Street	5/4/17	15" CS

Water, Drain, Sewer Installation

Remaining Relay Work

Limits		Projected Completion	Scope
Baldwin Place	Salem Street to End	Aug 2017	8" WM
Hanover Avenue	Hanover Street to North Street	July 2017	12" CS, 8" WM
Jerusalem Place	Salem Street to End	Aug 2017	6" WM
North Street	Richmond Street to Sun Court Street	July 2017	12" WM
Richmond Street	Hanover Street to Fulton Street	Sept 2017	8" WM, 12" WM
Snow Hill Street	Hull Street to Prince Street	Aug 2017	10" CS, 15" CS 12" WM
Sun Court Street	Moon Street to North Street	July 2017	12" CS, 8" WM

Remaining Liner Work

Limits		Projected Completion	Scope
North Street	Richmond Street to Sun Court Street	July 2017	12" CS
Sheafe Street	Snow Hill to Building #24	July 2017	20" CS

CS = Combined Sewer

WM = Water Main