



BOSTON WATER AND SEWER COMMISSION NORTH END UPDATE

May 2017

Water and Sewerage Works Improvement Project

May UPDATE

CONTRACTOR: D'Allessandro Corp., Avon - MA
CONTRACT NO. 15-309-007

Work Completed in April 2017:

- Hanover Avenue- Bypass installed, 8 ft. of 12 inch PVC sewer installed, and 9 ft. of 8 inch DICL water installed.
- Hanover Street- 84 ft. of 16 inch DICL water installed, and 38 ft. of 8 inch DICL water installed
- Hull Street -92 ft. of 15 inch PVC sewer installed
- Tileston Street -32 ft. of 12 inch PVC sewer installed



**Hanover Street at Charter Street
Tying-in water main in Hanover Street to
Charter Street**

Upcoming Work in May 2017:

- Hanover Avenue
 - Continue Water and Sewer installation
- Hull Street
 - Continue 15" PVC sewer installation
- Richmond Street
 - Begin 12" water main installation

Note: For future work, see reverse side.



**Tileston Street
Manhole installation at Wiggin Street**

Construction Contacts: For additional information contact.

Commission:

| | | |
|---------------------------|-----------------|----------------|
| Director of Construction: | Irene McSweeney | (617) 989-7447 |
| Project Engineer: | Chris Dzidek | (617) 989-7453 |
| Inspector (Hanover Ave) | Mike Kenney | (617) 483-0150 |
| Inspector (Richmond St) | Rich Petrillo | (617) 828-5241 |

Contractor: D'Allessandro Corp.

| | | |
|------------------|--------------|----------------|
| Project Manager: | Derek Grossi | (508) 559-6400 |
|------------------|--------------|----------------|

| | | |
|--------------------------|-----------------|----------|
| <u>Schedule</u> – | Hanover Avenue | 2 months |
| | Hull Street | 1 month |
| | Richmond Street | 2 months |
| | Tileston Street | 2 months |

We appreciate your patience and cooperation as we complete this difficult work.

THE FOLLOWING PROVIDES AN UPDATE OF COMPLETED WORK AND WORK REMAINING:

Completed Liner Work

| Limits | | Date Completed | Scope |
|---------------|-------------------------------------|-----------------------|--------------|
| North Square | North Street to Prince Street | 2/6/17 | 12" CS |
| North Street | Richmond Street to Sun Court Street | 2/21/17 | 24" CS |

Completed Relay Work

| Limits | | Date Completed | Scope |
|-----------------|-------------------------------------|-----------------------|--------------|
| North Square | North Street to Prince Street | 12/1/16 | 12" CS |
| North Street | Richmond Street to Sun Court Street | 1/18/17 | 18" CS |
| Sheafe Street | Snow Hill to Building #24 | 1/20/17 | 15" CS |
| Richmond Street | Hanover Street to Fulton Street | 3/22/17 | 15" CS |

Water, Drain, Sewer Installation

Remaining Relay Work

| Limits | | Projected Completion | Scope |
|------------------|-------------------------------------|-----------------------------|--------------------------|
| Baldwin Place | Salem Street to End | July 2017 | 8" WM |
| Hanover Avenue | Hanover Street to North Street | June 2017 | 12" CS, 8" WM |
| Hanover Street | Charter Street and Hanover Avenue | May 2017 | 16" WM |
| Hull Street | Snow Hill to Salem Street | May 2017 | 15" CS |
| Jerusalem Place | Salem Street to End | August 2017 | 6" WM |
| North Street | Richmond Street to Sun Court Street | July 2017 | 12" WM |
| Richmond Street | Hanover Street to Fulton Street | June 2017 | 8" WM, 12" WM |
| Snow Hill Street | Hull Street to Prince Street | May 2017 | 10" CS, 15" CS 12" WM |
| Sun Court Street | Moon Street to North Street | July 2017 | 12" CS, 8" WM |
| Tileston Street | Wiggin Street to Hanover Street | July 2017 | 12" CS, 15" CS |

Remaining Liner Work

| Limits | | Projected Completion | Scope |
|---------------|-------------------------------------|-----------------------------|--------------|
| North Street | Richmond Street to Sun Court Street | May 2017 | 12" CS |
| Sheafe Street | Snow Hill to Building #24 | May 2017 | 20" CS |

CS = Combined Sewer
WM = Water Main