



## NORTH END II UPDATE

### Water & Sewerage Works Improvement Project

November 1, 2017

#### November UPDATE

Contractor: D'Allessandro Corp.

Contract NO. 15-309-007

#### Work Completed in October 2017:

Richmond Street	8 inch DICL Water Completed
	12 inch DICL Water Completed
Snow Hill Street	15 & 10 inch PVC Sewer Completed
	12 inch DICL Water Completed

#### Upcoming Work in November 2017:

Baldwin Place	Begin Water Installation
Jerusalem Place	Begin Water Installation
North Street	Complete Sewer Installation
Snow Hill Street	Curbing Restoration and Temp Paving

Permanent restoration to be completed in the Spring/Summer 2018.



Utility Conflicts  
Richmond Street at North Street



Preparing to Set Sewer Manhole  
Snow Hill Street

#### Construction Contacts

For Additional Information contact:

#### Commission:

Director of Construction:	Irene McSweeney	617-989-7447
Project Engineer:	Chris Dzidek	617-989-7453
Inspector: (Baldwin/Jerusalem)	Mike Kenney	617-483-0150
Inspector: (North St)	Rich Petrillo	617-828-5241

#### Contractor: D'Allessandro Corp

Project Manager	Derek Grossi	508-559-6400
-----------------	--------------	--------------

#### 24/7 Emergency:

BWSC	617-989-7000
------	--------------

We appreciate your patience and cooperation  
as we complete this difficult work.

**THE FOLLOWING PROVIDES AN UPDATE OF COMPLETED WORK AND WORK REMAINING:**

**Completed Liner Work**

<b>Limits</b>		<b>Date Completed</b>	<b>Scope</b>
North Square	North Street to Prince Street	2/6/17	12" CS
North Street	Richmond Street to Sun Court Street	2/21/17	24" CS

**Completed Relay Work**

<b>Limits</b>		<b>Date Completed</b>	<b>Scope</b>
North Square	North Street to Prince Street	12/1/16	12" CS
North Street	Richmond Street to Sun Court Street	1/18/17	18" CS
Sheafe Street	Snow Hill to Building #24	1/20/17	15" CS
Richmond Street	Hanover Street to Fulton Street	10/3/17	15" CS, 8" WM, 12" WM
Hanover Street	Charter Street and Hanover Avenue	4/20/17	16" WM
Hull Street	Snow Hill to Salem Street	5/4/17	15" CS
Hanover Avenue	Hanover Street to North Street	7/27/17	12" CS, 8" WM
Sun Court Street	Moon Street to North Street	8/1/17	12" CS, 8" WM
Snow Hill Street	Hull Street to Prince Street	10/12/17	15" CS, 10" CS 12" WM

**Water, Drain, Sewer Installation**

**Remaining Relay Work**

<b>Limits</b>		<b>Projected Completion</b>	<b>Scope</b>
Baldwin Place	Salem Street to End	Nov 2017	8" WM
Jerusalem Place	Salem Street to End	Nov 2017	6" WM
North Street	Richmond Street to Quincy Court	Nov 2017	12" WM

**Remaining Liner Work**

<b>Limits</b>		<b>Projected Completion</b>	<b>Scope</b>
North Street	Richmond Street to Quincy Court	Nov 2017	12" CS
Sheafe Street	Snow Hill to Building #24	Nov 2017	20" CS

CS = Combined Sewer  
WM = Water Main