



**Boston Water and
Sewer Commission**

NORTH END II UPDATE

Water & Sewerage Works Improvement Project

October 3, 2017

October UPDATE

**Contractor: D'Allessandro Corp.
Contract NO. 15-309-007**

Work completed in September 2017:

North Street **84 ft of 12 inch DICL Water Installed**
Richmond Street **188 ft of 8 inch DICL Water Installed**
 305 ft of 12 inch DICL Water Installed
Snow Hill Street **36 ft of 15 inch PVC Sewer Installed**
 79 ft of 12 inch DICL Water Installed

Upcoming Work in October 2017:

Baldwin Place **Begin Water Bypass Installation**
Jerusalem Place **Begin Water Bypass Installation**
North Street **Continue Water Installation**
Richmond Street **Continue Water Installation**
Snow Hill Street **Continue Water & Sewer Installation**



**Continued Utility Conflicts
Richmond Street**



**Completing Side Connection with
Sheafe Street at Snow Hill Street**

Construction Contacts

For Additional Information contact:

Commission:

Director of Construction:	Irene McSweeney	617-989-7447
Project Engineer:	Chris Dzidek	617-989-7453
Inspector: (Snow Hill Street)	Mike Kenney	617-483-0150
Inspector: (Richmond St)	Rich Petrillo	617-828-5241

Contractor: D'Allessandro Corp

Project Manager	Derek Grossi	508-559-6400
-----------------	--------------	--------------

24/7 Emergency:

BWSC	617-989-7000
------	--------------

We appreciate your patience and cooperation
as we complete this difficult work.

THE FOLLOWING PROVIDES AN UPDATE OF COMPLETED WORK AND WORK REMAINING:

Completed Liner Work

Limits		Date Completed	Scope
North Square	North Street to Prince Street	2/6/17	12" CS
North Street	Richmond Street to Sun Court Street	2/21/17	24" CS

Completed Relay Work

Limits		Date Completed	Scope
North Square	North Street to Prince Street	12/1/16	12" CS
North Street	Richmond Street to Sun Court Street	1/18/17	18" CS
Sheafe Street	Snow Hill to Building #24	1/20/17	15" CS
Richmond Street	Hanover Street to Fulton Street	3/22/17	15" CS
Hanover Street	Charter Street and Hanover Avenue	4/20/17	16" WM
Hull Street	Snow Hill to Salem Street	5/4/17	15" CS
Hanover Avenue	Hanover Street to North Street	7/27/17	12" CS, 8" WM
Sun Court Street	Moon Street to North Street	8/1/17	12" CS, 8" WM
Snow Hill Street	Hull Street to Prince Street	9/21/17	15" CS

Water, Drain, Sewer Installation

Remaining Relay Work

Limits		Projected Completion	Scope
Baldwin Place	Salem Street to End	Nov 2017	8" WM
Jerusalem Place	Salem Street to End	Nov 2017	6" WM
North Street	Richmond Street to Sun Court Street	Oct 2017	12" WM
Richmond Street	Hanover Street to Fulton Street	Nov 2017	8" WM, 12" WM
Snow Hill Street	Hull Street to Prince Street	Oct 2017	10" CS, 12" WM

Remaining Liner Work

Limits		Projected Completion	Scope
North Street	Richmond Street to Sun Court Street	Oct 2017	12" CS
Sheafe Street	Snow Hill to Building #24	Oct 2017	20" CS

CS = Combined Sewer
 WM = Water Main