



**BOSTON WATER & SEWER COMMISSION
SOUTH BOSTON SEWER SEPARATION PROJECT**

Contract No. 21-309-012

CWSRF NO. 7012

Report for April 1 through April 30, 2024



OVERALL PROJECT UPDATE

The Boston Water and Sewer Commission's South Boston Sewer Separation Project involves separating the combined sewer system in South Boston. The purpose of this project is to reduce pollution levels in Boston Harbor by substantially decreasing the number and volume of Combined Sewer Overflows into Fort Point Channel and Boston Harbor. The separation project is being undertaken by the Commission.

The South Boston Sewer Separation Project encompasses an area roughly delineated by Interstate 93 to the west, West Broadway, and West Second Street to the north and east, G Street to the east, and Devine Way to the south. Land use in the project area is characterized by residential neighborhoods; light industrial and large commercial buildings and complexes; small business and retail districts; civic, cultural, and educational facilities; and transportation-related sites.



Sewer and Drain Trench Middle Street.

CONTRACT 2 UPDATE THROUGH APRIL 30, 2024

Over the month of April, the contractor mobilized a second crew and commenced water, sewer, and drain installation in several locations including, Woodward Street, Glover Court, Middle Street, Baxter Street and Old Colony Avenue. The contractor completed sanitary sewer replacement by means of pipe bursting at two separate locations in Old Colony Avenue, and completed storm drain installation in Glover Court and Woodward Street from Dorchester Avenue to Glover Court, as well as water main installation in Baxter Street from C Street to E Street.

ONGOING AND UPCOMING WORK

The contractor will continue with water, storm drain, and sanitary sewer installation on Woodward Street, from Dorchester Avenue to Dorchester Street, and storm drain, sanitary sewer and water main installation on Middle Street from Dorchester Avenue towards Dorchester Street.



Inserting HDPE pipe bursting Old Colony Avenue.

Contact us at:

Project Field Office Voicemail: 617-865-9299 (daytime) or 617-989-7900 (24/7 emergency)

Email: sbss@bwsc.org



INSTALLATION OF NEW STORM DRAINS, SANITARY SEWERS, AND WATER MAINS IN SOUTH BOSTON – CONTRACT 2



Contractor: Fed. Corp., Dedham, Massachusetts
Status as of April 30, 2024

Contract No. 21-309-012
CWSRF NO.7012

MAJOR PROGRESS ITEMS – LINEAR FEET (LF) AND % INSTALLED TO DATE

12" – 48" Drain	2447 LF	39.32%
10" – 24" Sewer	3024 LF	43.70%
4" – 20" Water Main	5111 LF	43.89%

SCHEDULING SUMMARY

Notice to Proceed: 09/11/2023
Work Commenced: 09/12/2023
Anticipated Completion Date: 04/06/2026

SCHEDULE ASSESSMENT

The contractor has completed 110 of the contracted 400 working days and 72.50% of time remaining.

PUBLIC AFFAIRS: COMPLAINTS RECEIVED VIA EMAIL AND PHONE (PROJECT TOTAL)

Parking/access	2
Loss/discoloration of water, or low pressure	1
Sewer break/back up	0
Noise/dust/debris	0
Damage	1
Other	4

Project Total 8

PUBLIC AFFAIRS: CALLS REGARDING OTHER UTILITIES' WORK OR FACILITIES' ACTIVITIES

Parking/access and other issues	0
Other Total	0

SAFETY

Incidents reported this period	0
Incidents reported to-date	0



*Drain and Sewer Separation Manholes
Middle Street.*

Contact us at:

Project Field Office Voicemail: 617-865-9299 (daytime) or 617-989-7900 (24/7 emergency)

Email: sbss@bwsc.org