



**BOSTON WATER & SEWER COMMISSION
SOUTH BOSTON SEWER SEPARATION PROJECT**

Contract No. 21-309-012

CWSRF NO. 7012

Report for August 1 through August 31, 2024



OVERALL PROJECT UPDATE

The Boston Water and Sewer Commission's South Boston Sewer Separation Project involves separating the combined sewer system in South Boston. The purpose of this project is to reduce pollution levels in Boston Harbor by substantially decreasing the number and volume of Combined Sewer Overflows into Fort Point Channel and Boston Harbor. The separation project is being undertaken by the Commission.

The South Boston Sewer Separation Project encompasses an area roughly delineated by Interstate 93 to the west, West Broadway, and West Second Street to the north and east, G Street to the east, and Devine Way to the south. Land use in the project area is characterized by residential neighborhoods; light industrial and large commercial buildings and complexes; small business and retail districts; civic, cultural, and educational facilities; and transportation-related sites.

CONTRACT 2 UPDATE THROUGH AUGUST 31, 2024

Over the month of August, the contractor worked with one crew and completed drain installation on D Street from West Ninth Street towards West Eighth Street, sewer installation on D Street from West Seventh Street towards Baxter Street, and sewer and water installation at the intersection of West Ninth Street and D Street.

ONGOING AND UPCOMING WORK

The contractor will complete storm drain installation on D Street from Baxter Street towards West Seventh Street and complete catch basin work and all cross street tie-ins. The contractor will then commence replacement of 30-inch and 12-inch water mains on D Street from West Seventh Street to Old Colony Avenue.



*Installation of Special Manhole "B"
at D Street and West Ninth Street*



Temporary paving of D Street at West Ninth Street

Contact us at:

Project Field Office Voicemail: 617-865-9299 (daytime) or 617-989-7900 (24/7 emergency)

Email: sbss@bwsc.org



INSTALLATION OF NEW STORM DRAINS, SANITARY SEWERS, AND WATER MAINS IN SOUTH BOSTON – CONTRACT 2



Contractor: Fed. Corp., Dedham, Massachusetts
Status as of August 31, 2024

Contract No. 21-309-012
CWSRF NO.7012

MAJOR PROGRESS ITEMS – LINEAR FEET (LF) AND % INSTALLED TO DATE

12" – 48" Drain	3401 LF	54.63%
10" – 24" Sewer	4583 LF	66.23%
4" – 20" Water Main	7990 LF	68.61%

SCHEDULING SUMMARY

Notice to Proceed:	09/11/2023
Work Commenced:	09/12/2023
Anticipated Completion Date:	04/06/2026

SCHEDULE ASSESSMENT

The contractor has completed 189 of the contracted 400 working days and 52.750% of time remaining.

PUBLIC AFFAIRS: COMPLAINTS RECEIVED VIA EMAIL AND PHONE (PROJECT TOTAL)

Parking/access	2
Loss/discoloration of water, or low pressure	4
Sewer break/back up	0
Noise/dust/debris	0
Damage	4
Other	5

Project Total 15

PUBLIC AFFAIRS: CALLS REGARDING OTHER UTILITIES' WORK OR FACILITIES' ACTIVITIES

Parking/access and other issues	1
Other Total	1

SAFETY

Incidents reported this period	0
Incidents reported to-date	0



Utility congestion at a sewer manhole on D Street

Contact us at:

Project Field Office Voicemail: 617-865-9299 (daytime) or 617-989-7900 (24/7 emergency)

Email: sbss@bwsc.org