

## August UPDATE

CONTRACTOR: Albanese D & S, Dracut, MA  
CONTRACT NO. 15-309-011

### Work Completed in July 2017:

- Mount Pleasant Avenue – 10” Sewer relay completed from Forest Street to #115 Mount Pleasant Avenue
- Mount Pleasant Avenue – 12” Drain relay completed from Forest Street to #115 Mount Pleasant Avenue
- Mount Pleasant Avenue – 8” Water relay completed from Forest Street (East Side) to #115 Mount Pleasant Avenue
- Mount Pleasant Avenue – 8” Water relay completed from Forest Street (West Side) to Vine Street



**Mount Pleasant Avenue Paving in Front of the Saint Patrick School**

### Upcoming Work in August 2017:

- Mount Pleasant Avenue
  - Continue Water, Sewer, and Drain installation
- Forest Place
  - Start water main installation

**Note:** All lining work has been completed. For future work, see reverse side.



**Mount Pleasant Avenue  
Installing 8” Water Main and 12” Drain Lateral in  
Front of House #40**

**Construction Contacts:** For additional information contact.

#### **Commission:**

Director of Construction: Irene McSweeney (617) 989-7447  
Project Engineer: Timothy O’Donoghue (617) 989-7450  
Inspector: Mike Rivers (617) 293-2289

#### **Contractor: Albanese D & S**

Project Manager: David Laramee (617) 593-3733 (c)  
(978) 937-0909 (o)

#### **24/7 Emergency:**

BWSC: (617) 989-7000

We appreciate your patience and cooperation as we complete this difficult work.

The work on Dudley Street has been delayed due to National Grid’s gas main replacement.

**THE FOLLOWING PROVIDES AN UPDATE OF COMPLETED WORK AND WORK REMAINING:**

**Completed Liner Work**

<b>Limits</b>		<b>Date Completed</b>	<b>Scope</b>
Adams Street	Forest Street to Dudley Street	3/22/2017	12" CS
Forest Street	Mount Pleasant Ave. to #16 Forest St.	3/22/2017	12" CS
Forest Street	#16 to #38 Forest St.	3/22/2017	12" CS
Mount Pleasant Avenue	#43 to #61 Mount Pleasant Avenue	3/28/2017	12" CS
Mount Pleasant Avenue	#61 to #76 Mount Pleasant Avenue	5/24/2017	12" CS
Mount Pleasant Avenue	Forest Street to #39 Mt. Pleasant Ave.	5/30/2017	16"x12" CS

**Completed Relay Work**

<b>Limits</b>		<b>Date Completed</b>	<b>Scope</b>
Forest Street	Mount Pleasant Ave. to Forest Place	5/12/2017	18" D
Forest Street	Forest Place to Vine Street	6/12/2017	15" D
Forest Street	Mount Pleasant Ave. to #38 Vine St.	6/1/2017	10" S
Mount Pleasant Avenue	Dudley Street to Forest Street	6/8/2017	16" W
Mount Pleasant Avenue	Dudley Street to Forest Street	5/12/2017	12" S
Mount Pleasant Avenue	#39 Mt. Pleasant Ave. to #43 Mt. Pleasant Ave.	4/11/2017	12" S
Mount Pleasant Avenue	Dudley Street to Forest Street	6/8/2017	15" D
Mount Pleasant Avenue	Forest Street to #42 Mt. Pleasant Ave.	6/26/2017	12" D
Vine Street	Mt. Pleasant Ave. to Forest Street	6/8/2017	10" S

**Water, Drain, Sewer Installation**

**Remaining Relay Work**

<b>Limits</b>		<b>Projected Completion</b>	<b>Scope</b>
Adams Street	Forest Street to Dudley Street	October 2017	12" D
Adams Street	Forest Street to Dudley Street	October 2017	8" W
Adams Street	Forest Street to Dudley Street	October 2017	12" S
Dudley Street	Dudley St. to Magazine St.	May 2018	12" D
Dudley Street	Mount Pleasant Ave. to Blue Hill Ave.	June 2018	48" D
Dudley Street	Mount Pleasant Ave. to Blue Hill Ave.	June 2018	24" S
Dudley Street	Mount Pleasant Ave. to #367 Dudley St.	October 2017	24" W
Dudley Street	Mount Pleasant Ave. to Adams Street	October 2017	12" W
Forest Place	Forest Street to End	August 2017	2" W
Mount Pleasant Avenue	Forest Street to Forest Street	August 2017	8" W
Mount Pleasant Avenue	#85 Mt. Pleasant Ave. to Forest Street	August 2017	12" D
Mount Pleasant Avenue	Forest Street to Blue Hill Ave.	October 2017	18" D
Mount Pleasant Avenue	#76 Mt. Pleasant Ave. to Forest Street	August 2017	10" S
Mount Pleasant Avenue	Forest Street to Blue Hill Ave.	October 2017	12" S
Vine Street	Dudley Street to #18 Vine Street	September 2017	10" S

CS = Combined Sewer  
 S = Sewer  
 D = Drain  
 W = Water