# Contract: 15-308-001

## **PURPOSE**

The purpose of this project is to upgrade the water, sewer and drainage systems within Brookline Avenue from Riverway to Fenway.

#### **REMAINING WORK**

The remaining work under BWSC Contract 15-308-001 includes the following:

- Replacement of 3,640 feet of water mains
- Replacement of 560 feet of sewer and drain pipes
- Installation of temporary water by-pass for customers with connections on Brookline Ave

### **COMPLETED WORK**

The work completed to date includes the following:

- Installation of valve assembly at power plant
- Replacement of 710 feet of drain pipes
- Rehabilitation of 1,320 feet of sewer and drain pipes

### **ANTICIPATED IMPACTS**

The anticipated impacts include water service interruptions, noise, traffic and parking modifications, rodent activity, dust and general construction impacts. The contractor will be required to minimize impacts to the extent feasible.

### SURFACE RESTORATION

Temporary restoration of roadways, sidewalks and other areas disturbed by construction will be completed under this contract. Concrete or brick sidewalks will be restored within six weeks, weather dependent. Permanent restoration will occur under a separate paving contract and is likely to occur in Spring of 2019.

# **Contractor: RJV Construction**

## **Typical Mainline Water Bypass**



#### WATER REPLACEMENT TIMELINE

Work is scheduled to take place from: *April to November 2018* 

Temporary water bypass from Longwood Avenue to Riverway will take place in early April- dependent on weather. Installation will take approximately two weeks. Access to buildings will be necessary to install bypass.

Water main installation will commence upon completion of the bypass installation.

Work from Riverway to Longwood Avenue is scheduled for nights from 7:00PM to 5:00AM.

Work from Longwood Avenue to Fenway is scheduled to take place days from 9:30AM to 3:30PM.

As of right now, work will only take place at night. Daytime work will take place upon completion of night work which is estimated to be June 2018.