

July UPDATE

CONTRACTOR: Albanese D & S, Dracut, MA
CONTRACT NO. 15-309-011

Work Completed in June 2017:

- Mount Pleasant Avenue – Sewer relay completed from Dudley Street to Forest Street
- Mount Pleasant Avenue – Drain and Water Main relay completed from Dudley Street to #42 Mt. Pleasant Avenue
- Sewer and Drain pipes have been installed up to the intersection of Forest Street and Vine Street
- Vine Street – Sewer relay completed Forest Street to Mount Pleasant Avenue



**Catch Basin Lateral Installation at the
Intersection of Forest Street and Vine Street**

Upcoming Work in July 2017:

- Mount Pleasant Avenue
 - Continue Water, Sewer, and Drain installation
- Forest Place
 - Start water main installation

Note: All lining work has been completed. For future work, see reverse side.



**Mount Pleasant Avenue
Installing 12" Drain With Manhole and 8" Water
Main Pipe**

Construction Contacts: For additional information contact.

Commission:

Director of Construction: Irene McSweeney (617) 989-7447
Project Engineer: Timothy O'Donoghue (617) 989-7450
Inspector: Mike Rivers (617) 293-2289

Contractor: Albanese D & S

Project Manager: David Laramee (617) 593-3733 (c)
(978) 937-0909 (o)

24/7 Emergency:

BWSC: (617) 989-7000

We appreciate your patience and cooperation as we complete this difficult work.

The work on Dudley Street has been delayed due to National Grid's gas main replacement.

THE FOLLOWING PROVIDES AN UPDATE OF COMPLETED WORK AND WORK REMAINING:

Completed Liner Work

Limits		Date Completed	Scope
Adams Street	Forest Street to Dudley Street	3/22/2017	12" CS
Forest Street	Mount Pleasant Ave. to #16 Forest St.	3/22/2017	12" CS
Forest Street	#16 to #38 Forest St.	3/22/2017	12" CS
Mount Pleasant Avenue	#43 to #61 Mount Pleasant Avenue	3/28/2017	12" CS
Mount Pleasant Avenue	#61 to #76 Mount Pleasant Avenue	5/24/2017	12" CS
Mount Pleasant Avenue	Forest Street to #39 Mt. Pleasant Ave.	5/30/2017	16"x12" CS

Completed Relay Work

Limits		Date Completed	Scope
Forest Street	Mount Pleasant Ave. to Forest Place	5/12/2017	18" D
Forest Street	Forest Place to Vine Street	6/12/2017	15" D
Forest Street	Mount Pleasant Ave. to #38 Vine St.	6/1/2017	10" S
Mount Pleasant Avenue	Dudley Street to Forest Street	6/8/2017	16" W
Mount Pleasant Avenue	Dudley Street to Forest Street	5/12/2017	12" S
Mount Pleasant Avenue	Dudley Street to Forest Street	6/8/2017	15" D
Mount Pleasant Avenue	Forest Street to #42 Mt. Pleasant Ave.	6/26/2017	12" D
Vine Street	Mt. Pleasant Ave. to Forest Street	6/8/2017	10" S

Water, Drain, Sewer Installation

Remaining Relay Work

Limits		Projected Completion	Scope
Adams Street	Forest Street to Dudley Street	October 2017	12" D
Adams Street	Forest Street to Dudley Street	October 2017	8" W
Adams Street	Forest Street to Dudley Street	October 2017	12" S
Dudley Street	Dudley St. to Magazine St.	May 2018	12" D
Dudley Street	Mount Pleasant Ave. to Blue Hill Ave.	June 2018	48" D
Dudley Street	Mount Pleasant Ave. to Blue Hill Ave.	June 2018	24" S
Dudley Street	Mount Pleasant Ave. to #367 Dudley St.	October 2017	24" W
Dudley Street	Mount Pleasant Ave. to Adams Street	October 2017	12" W
Forest Place	Forest Street to End	July 2017	2" W
Mount Pleasant Avenue	Forest Street to Forest Street	August 2017	8" W
Mount Pleasant Avenue	#85 Mt. Pleasant Ave. to Forest Street	July 2017	12" D
Mount Pleasant Avenue	Forest Street to Blue Hill Ave.	October 2017	18" D
Mount Pleasant Avenue	#76 Mt. Pleasant Ave. to Forest Street	June 2017	10" S
Mount Pleasant Avenue	Forest Street to Blue Hill Ave.	October 2017	12" S
Vine Street	Dudley Street to #18 Vine Street	September 2017	10" S

CS = Combined Sewer
 S = Sewer
 D = Drain
 W = Water