



BOSTON WATER AND SEWER COMMISSION

ROXBURY UPDATE

Dudley Sewer Separation Project

May 2017

May UPDATE

CONTRACTOR: Albanese D & S, Dracut- MA
CONTRACT NO. 15-309-011

Work Completed in April 2017:

- Mount Pleasant Avenue – Temporary water main bypass installed
- Sewer and Drain manholes have been installed at the intersection of Mount Pleasant Avenue and Forest Street
- Sewer and Drain pipes have been installed at the intersection of Mount Pleasant Avenue and Forest Street



Sewer Manhole Installation at the intersection of Mount Pleasant Avenue and Forest Street

Upcoming Work in May 2017:

- Mount Pleasant Avenue
 - Continue Sewer and Drain installation
- Mount Pleasant Avenue
 - Start Water main installation
- Forest Street
 - Continue Sewer and Drain installation

Note: For future work. see reverse side.



**Mount Pleasant Avenue
Temporary Water Main Bypass – Chlorinated and Activated**

Construction Contacts: For additional information contact.

Commission:

Director of Construction: Irene McSweeney (617) 989-7447
Project Engineer: Timothy O'Donoghue (617) 989-7450
Inspector: Mike Rivers (617) 293-2289

Contractor: Albanese D &S

Project Manager: David Laramie (617) 593-3733 (c)
(978) 937-0909 (o)

24/7 Emergency:

BWSC: (617) 989-7000

We appreciate your patience and cooperation as we complete this difficult work.

THE FOLLOWING PROVIDES AN UPDATE OF COMPLETED WORK AND WORK REMAINING:

<u>Completed Liner Work</u>			
<i>Limits</i>		<i>Date Completed</i>	<i>Scope</i>
Adams Street	Forest Street to Dudley Street	3/22/17	12" CS
Forest Street	Mount Pleasant Ave. to #16 Forest St.	3/22/17	12" CS
Forest Street	#16 to #38 Forest St.	3/22/17	12" CS
Mount Pleasant Avenue	#43 to #61 Mount Pleasant Avenue	3/28/17	12" CS
<u>Completed Relay Work</u>			
<i>Limits</i>		<i>Date Completed</i>	<i>Scope</i>
TBD			

Water, Drain, Sewer Installation

<u>Remaining Relay Work</u>			
<i>Limits</i>		<i>Projected Completion</i>	<i>Scope</i>
Adams Street	Forest Street to Dudley Street	August 2017	12" D
Adams Street	Forest Street to Dudley Street	August 2017	8" WM
Adams Street	Forest Street to Dudley Street	August 2017	12" S
Dudley Street	Dudley St. to Magazine St.	September 2017	12" D
Dudley Street	Mount Pleasant Ave. to Blue Hill Ave.	October 2017	48" D
Dudley Street	Mount Pleasant Ave. to Blue Hill Ave.	October 2017	24" S
Dudley Street	Mount Pleasant Ave. to #367 Dudley St.	August 2017	24" WM
Dudley Street	Mount Pleasant Ave. to Adams Street	August 2017	12" WM
Forest Place	Forest Street to End	August 2017	2" WM
Forest Street	Mount Pleasant Ave. to #38 Vine St.	August 2017	10" S
Forest Street	Mount Pleasant Ave. to Forest Place	August 2017	18" D
Forest Street	Forest Place to Vine Street	August 2017	15" D
Mount Pleasant Avenue	Dudley Street to Forest Street	May 2017	16" WM
Mount Pleasant Avenue	Forest Street to Forest Street	June 2017	8" WM
Mount Pleasant Avenue	Dudley Street to Forest Street	July 2017	12" D
Mount Pleasant Avenue	Forest Street to #42 Mt. Pleasant Ave.	June 2017	15" D
Mount Pleasant Avenue	#85 Mt. Pleasant Ave. to Forest Street	July 2017	12" D
Mount Pleasant Avenue	Forest Street to Dudley Street	October 2017	18" D
Mount Pleasant Avenue	Dudley Street to Forest Street	June 2017	12" S
Mount Pleasant Avenue	#76 Mt. Pleasant Ave. to Forest Street	May 2017	10" S
Mount Pleasant Avenue	Forest Street to Dudley Street	May 2017	12" S
Vine Street	Mt. Pleasant Ave. to Forest Street	June 2017	10" S
Vine Street	Dudley Street to #18 Vine Street	September 2017	10" S
<u>Remaining Liner Work</u>			
<i>Limits</i>		<i>Projected Completion</i>	<i>Scope</i>
Mount Pleasant Avenue	Forest Street to #39 Mt. Pleasant Ave.	May 2017	16"x12" CS
Mount Pleasant Avenue	#61 to #76 Mount Pleasant Avenue	May 2017	12" CS
CS	= Combined Sewer		
S	= Sewer		
D	= Drain		
WM	= Water Main		